

POMONA PM PROJECT STATUS REPORT		MONTHLY REPORT:	Dec-08
<b>RECYCLED WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95004</b>			
<b>PROJECT CATEGORY: VARIOUS WATER PROJECTS</b>			
<b>SCOPE:</b> Install 10 fire hydrants along the recycled water system to facilitate the use of recycled water for street sweeping, sewer pipeline flushing, graffiti removal operations, and other non-potable uses. Installation of potable and recycled water fire hydrants will be combined into one project.			
<b>IMPORTANT DATES:</b>	<b>RFP DATE</b>	<b>AWARD DATE</b>	<b>NTP DATE</b>
	n/a	n/a	n/a
<b>STUDY/REPORT CONSULTANT:</b>	n/a		
<b>DESIGN ENGINEER:</b>	n/a		
<b>CONSTRUCTION MANAGER:</b>	TBD		
<b>CONSTRUCTION CONTRACTOR:</b>	TBD		
<b>PBS&amp;J PROJECT MANAGER:</b>	Jennifer Chen		
<b>Schedule Summary</b>			
	<b>Estimated Start</b>	<b>Estimated Complete</b>	<b>Complete</b>
Project Definition & Viability	10/8/2007	12/14/2007	12/14/2007
Design RFP	n/a	n/a	n/a
Selection Process	n/a	n/a	n/a
Pre-Design Consultant Meeting	n/a	n/a	n/a
Constraints Recommendations & Support Services	n/a	n/a	n/a
Design Plan & Submittal	n/a	n/a	n/a
Final Bid Document	TBD	TBD	0%
Construction Advertising	TBD	TBD	0%
Bid Opening & Award of Construction	TBD	TBD	0%
Construction & Construction Management	TBD	TBD	0%
Project Close Out/Completion	TBD	TBD	0%
<b>Financial Summary</b>			
	<b>CIP No.</b>		
	595-95004		
Total Project Funding Amount	\$ 30,000.00		
Engineering/Architecture Costs	\$ 3,030.30		
Internal Costs (Operational Expenses)	\$ 2,727.27		
Construction Costs	\$ 21,818.18		
C&M/Inspection Services Costs	\$ 2,424.25		
Other Costs	\$ -		
Total Expenses to Date	\$ (7,032.49)		
Balance (Total Funding - Costs)	\$ 22,967.51		



**POMONA PROGRAM MANAGEMENT**

**RECYCLED WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95004**

**PROJECT CATEGORY: VARIOUS WATER PROJECTS**

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 30,000.00
Change Orders this Month	
Amended Contract Value	
Earned to Date	



**PROGRESS SUMMARY**

Project Definition & Viability	12/14/2007
Design RFP	0%
Selection Process	0%
Pre-Design Consultant Meeting	0%
Constraints Recommendations & Support Services	0%
Design Plan & Submittal	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



**SAFETY & SECURITY ISSUES**

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None

**WORK ACCOMPLISHED IN DECEMBER**

Revise specifications pursuant to City staff comments.

**UPCOMING WORK NEXT MONTH**

Finalize specifications.

