

POMONA PM PROJECT STATUS REPORT		MONTHLY REPORT:	Nov-08
RECYCLED WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95004 PROJECT CATEGORY: VARIOUS WATER PROJECTS			
SCOPE: Install 10 fire hydrants along the recycled water system to facilitate the use of recycled water for street sweeping, sewer pipeline flushing, graffiti removal operations, and other non-potable uses. Installation of potable and recycled water fire hydrants will be combined into one project.			
IMPORTANT DATES:	RFP DATE	AWARD DATE	NTP DATE
	n/a	n/a	n/a
STUDY/REPORT CONSULTANT:	n/a		
DESIGN ENGINEER:	n/a		
CONSTRUCTION MANAGER:	TBD		
CONSTRUCTION CONTRACTOR:	TBD		
PBS&J PROJECT MANAGER:	Jennifer Chen		
Schedule Summary			
	Estimated Start	Estimated Complete	Complete
Project Definition & Viability	10/8/2007	12/14/2007	12/14/2007
Design RFP	n/a	n/a	n/a
Selection Process	n/a	n/a	n/a
Pre-Design Consultant Meeting	n/a	n/a	n/a
Constraints Recommendations & Support Services	n/a	n/a	n/a
Design Plan & Submittal	n/a	n/a	n/a
Final Bid Document	TBD	TBD	0%
Construction Advertising	TBD	TBD	0%
Bid Opening & Award of Construction	TBD	TBD	0%
Construction & Construction Management	TBD	TBD	0%
Project Close Out/Completion	TBD	TBD	0%
Financial Summary			
	CIP No.		
	595-95004		
Total Project Funding Amount	\$ 30,000.00		
Engineering/Architecture Costs	\$ 3,030.30		
Internal Costs (Operational Expenses)	\$ 2,727.27		
Construction Costs	\$ 21,818.18		
C&M/Inspection Services Costs	\$ 2,424.25		
Other Costs	\$ -		
Total Expenses to Date	\$ (6,818.65)		
Balance (Total Funding - Costs)	\$ 23,181.35		



POMONA PROGRAM MANAGEMENT

RECYCLED WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95004

PROJECT CATEGORY: VARIOUS WATER PROJECTS

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 30,000.00
Change Orders this Month	
Amended Contract Value	
Earned to Date	



PROGRESS SUMMARY

Project Definition & Viability	12/14/2007
Design RFP	0%
Selection Process	0%
Pre-Design Consultant Meeting	0%
Constraints Recommendations & Support Services	0%
Design Plan & Submittal	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



SAFETY & SECURITY ISSUES

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None

WORK ACCOMPLISHED IN NOVEMBER

Draft project specifications submitted through City staff for review.

UPCOMING WORK NEXT MONTH

Revise specifications pursuant to City staff comments.

