

POMONA PM PROJECT STATUS REPORT		MONTHLY REPORT:	Oct-08
<b>DISTRICTS 1 &amp; 2</b>			
<b>WHITE AVENUE (ORANGE GROVE TO COLUMBIA, ALVARADO TO RANDOLPH, ORANGE GROVE TO MONTEREY, SECOND TO GRAND)</b>			
<b>PROJECT NO: 595-95056</b>			
<b>PROJECT CATEGORY: WATER MAIN LINE REHAB PROJECTS</b>			
<b>Scope:</b>			
595-95056 - Replacement of approximately 310 linear feet (LF) of 6-inch asbestos cement pipe, in White Avenue between Orange Grove Avenue and Columbia Avenue; replacement of approximately 360 LF of 4-inch steel pipe, in White Avenue between Alvarado Street and Randolph Street; replacement of approximately 3,330 LF of 8-inch cast iron pipe, in White Avenue between Orange Grove Avenue and Monterey Avenue; replacement of approximately 3,640 LF of 8-inch cast iron pipe, in White Avenue between Second Street and Grand Avenue.			
<b>IMPORTANT DATES:</b>	<b>RFP DATE</b>	<b>AWARD DATE</b>	<b>NTP DATE</b>
	4/8/2008	8/12/2008	10/27/2008
<b>DESIGN ENGINEERING FIRM:</b>	Bureau Veritas		
<b>PRINCIPAL ENGINEER:</b>	Joey Gutierrez		
<b>CONSTRUCTION MANAGER:</b>	TBD		
<b>CONSTRUCTION CONTRACTOR:</b>	TBD		
<b>PBS&amp;J PROJECT MANAGER:</b>	Rick St. John		
<b>Schedule Summary</b>			
	<b>Estimated Start</b>	<b>Estimated Complete</b>	<b>Percent Complete</b>
Project Definition, Grouping & Schedule	10/8/2007	12/14/2007	12/14/2007
Design RFP	5/7/2008	6/25/2008	5/5/2008
Selection Process	6/26/2008	8/28/2008	10/13/2008
30% Design	9/22/2008	11/20/2008	0%
60% Design	11/21/2008	12/25/2008	0%
Permits & Approvals	10/27/2008	1/29/2008	0%
90% Design	12/26/2008	1/22/2009	0%
Final Bid Document	1/23/2009	2/3/2009	0%
Construction Advertising	2/4/2009	3/4/2009	0%
Bid Opening & Award of Construction	3/5/2009	5/6/2009	0%
Construction & Construction Management	5/7/2009	9/10/2009	0%
Project Close Out/Completion	9/11/2009	9/25/2008	0%
<b>Financial Summary</b>			
	<b>CIP No.</b>		
	595-95056		
Total Project Funding Account	\$ 1,223,027.00		
Engineering/Architecture Costs	\$ 122,447.32		
Internal Costs (Operational Expenses)	\$ 111,359.57		
Construction Costs	\$ 890,876.58		
C&M/Inspection Services Costs	\$ 98,343.52		
Other Costs			
Total Expenses to Date	\$ (22,456.81)		
Balance (Total Funding - Costs)	\$ 1,200,570.19		



**POMONA PROGRAM MANAGEMENT**

**DISTRICTS 1 & 2**

**WHITE AVENUE (ORANGE GROVE TO COLUMBIA, ALVARADO TO RANDOLPH, ORANGE GROVE TO MONTEREY, SECOND TO GRAND)**

**PROJECT NO: 595-95056**

**PROJECT CATEGORY: WATER MAIN LINE REHAB PROJECTS**

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 1,223,027.00
Change Orders (to date)	
Amended Contract Value	
Earned to Date	



**PROGRESS SUMMARY**

Project Definition, Grouping & Schedule	12/14/2007
Design RFP	5/5/2008
Selection Process	10/13/2008
30% Design	0%
60% Design	0%
Permits & Approvals	0%
90% Design	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



**SAFETY & SECURITY ISSUES**

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None



**WORK ACCOMPLISHED IN OCTOBER**

Received signed contract documents from City Clerk's office.  
 Coordinated and attended kickoff meeting.  
 Issued Notice to Proceed.

**UPCOMING WORK NEXT MONTH**

Receive and review 30% design submittal.

