

POMONA PM PROJECT STATUS REPORT		MONTHLY REPORT:	Sep-08
POTABLE WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95003 PROJECT CATEGORY: VARIOUS WATER PROJECTS			
SCOPE: 20 fire hydrants per year for five years throughout the entire water system. Installation of potable and recycled water fire hydrants will be combined into one project.			
IMPORTANT DATES	RFP DATE	AWARD DATE	NTP DATE
STUDY/REPORT CONSULTANT:			
DESIGN ENGINEER:			
CONSTRUCTION MANAGER:			
CONSTRUCTION CONTRACTOR			
Schedule Summary	Estimated Start	Estimated Complete	Percent Complete
Project Definition & Viability	10/8/2007	12/14/2007	100%
Design RFP	n/a	n/a	
Selection Process	n/a	n/a	
Pre-Design Consultant Meeting	n/a	n/a	
Constraints Recommendations & Support Services	n/a	n/a	
Design Plan & Submittal	n/a	n/a	
Final Bid Document	TBD	TBD	
Construction Advertising	TBD	TBD	
Bid Opening & Award of Construction	TBD	TBD	
Construction & Construction Management	TBD	TBD	
Project Close Out/Completion	TBD	TBD	
Financial Summary			
Total Project Funding Amount	\$ 50,000.00		
Engineering/Architecture Costs			
Internal Costs (Operational Expenses)			
Construction Costs	50,000.00		
C&M/Inspection Services Costs			
Other Costs			
Total Funding Invoiced to Date	(6,207.31)		
Balance (Total Funding - Costs)	\$ 43,792.69		



POMONA PROGRAM MANAGEMENT

POTABLE WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95003

PROJECT CATEGORY: VARIOUS WATER PROJECTS

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 43,792.69
Change Orders this Month	
Amended Contract Value	
Earned to Date	



PROGRESS SUMMARY

Project Definition & Viability	100%
Design RFP	0%
Selection Process	0%
Pre-Design Consultant Meeting	0%
Constraints Recommendations & Support Services	0%
Design Plan & Submittal	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



SAFETY & SECURITY ISSUES

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None



WORK ACCOMPLISHED IN SEPTEMBER

Route draft specifications for City staff review.

UPCOMING WORK NEXT MONTH

Revise specifications pursuant to City staff review.

