

POMONA PROGRAM MANAGEMENT

RESERVOIR - 7-A REPLACEMENT, PROJECT NO: 595-95005

PROJECT CATEGORY: VARIOUS WATER PROJECTS

Contractor
 Contract Award
 Limited NTP
 NTP
 Completion
 Revised Completion
 Original Contract Value \$ 2,362,500.00
 Change Orders this Month
 Amended Contract Value
 Earned to Date



PROGRESS SUMMARY

| | |
|--|------------|
| Project Definition and Viability | 11/20/2007 |
| Design RFP | 10/31/2008 |
| Selection Process | 0% |
| Pre-Design Consultant Meeting | 0% |
| Constraints Recommendations & Support Services | 0% |
| Design Plan & Submittal | 0% |
| Final Bid Document | 0% |
| Construction Advertising | 0% |
| Bid Opening & Award of Construction | 0% |
| Construction & Construction Management | 0% |
| Project Close Out/Completion | 0% |



SAFETY & SECURITY ISSUES

| | |
|-------------------------|------|
| Time Lost Injury Status | None |
| Incidents this Month | None |
| Security | None |
| Initial Event Reports | None |

WORK ACCOMPLISHED IN DECEMBER

Coordinated and attended Executive Committee Meeting.
 Coordinated and attended meeting to negotiate contract with Tetra Tech.

UPCOMING WORK NEXT MONTH

Obtain written clarification on outstanding issues from Tetra Tech.

