

POMONA PROGRAM MANAGEMENT

RECYCLED WATER FIRE HYDRANTS (CITY WIDE), PROJECT NO: 595-95004

PROJECT CATEGORY: VARIOUS WATER PROJECTS

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 30,000.00
Change Orders this Month	
Amended Contract Value	
Earned to Date	



PROGRESS SUMMARY

Project Definition & Viability	100%
Design RFP	0%
Selection Process	0%
Pre-Design Consultant Meeting	0%
Constraints Recommendations & Support Services	0%
Design Plan & Submittal	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



SAFETY & SECURITY ISSUES

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None

WORK ACCOMPLISHED IN SEPTEMBER

Route draft specifications for City staff review.
Submitted proposed fill station standard plan for review and comment.

UPCOMING WORK NEXT MONTH

Revise specifications pursuant to City staff comments.

