

POMONA PM PROJECT STATUS REPORT		MONTHLY REPORT:	Oct-08
TREATMENT - SIMPSON WELLS FEASIBILITY STUDY, PROJECT NO: 595-95012 PROJECT CATEGORY: WATER TREATMENT PROJECTS			
SCOPE: A feasibility study to assess the condition of the existing Simpson Wells and pipelines.			
IMPORTANT DATES:	RFP DATE	AWARD DATE	NTP DATE
	TBD	TBD	TBD
STUDY/REPORT CONSULTANT:	TBD		
DESIGN ENGINEER:	n/a		
CONSTRUCTION MANAGER:	n/a		
CONSTRUCTION CONTRACTOR:	n/a		
PBS&J PROJECT MANAGER:	Scott Davis		
Schedule Summary	Estimated Start	Estimated Complete	Complete
Project Definition & Viability	10/8/2007	11/20/2007	100%
Study RFP	9/15/2008	11/28/2008	0%
Selection Process	TBD	TBD	
Pre-Design Consultant Meeting	TBD	TBD	
Constraints Recommendations & Support Services	TBD	TBD	
Design Plan & Submittal	TBD	TBD	
Final Bid Document	TBD	TBD	
Construction Advertising	TBD	TBD	
Bid Opening & Award of Construction	TBD	TBD	
Construction & Construction Management	TBD	TBD	
Project Close Out/Completion	TBD	TBD	
Financial Summary	CIP No.		
	595-95012		
Total Funding Value	\$ 150,000.00		
Engineering/Architecture	\$ 150,000.00		
Internal Costs (Operational Expenses)			
Construction			
C&M/Inspection Services			
Total Expenses to Date	\$ (1,224.61)		
Balance (Total Funding - Costs)	\$ 148,775.39		



POMONA PROGRAM MANAGEMENT

TREATMENT - SIMPSON WELLS FEASIBILITY STUDY, PROJECT NO: 595-95012

PROJECT CATEGORY: WATER TREATMENT PROJECTS

Contractor	
Contract Award	
Limited NTP	
NTP	
Completion	
Revised Completion	
Original Contract Value	\$ 150,000.00
Change Orders this Month	
Amended Contract Value	
Earned to Date	



PROGRESS SUMMARY

Project Definition & Viability	100%
Study RFP	0%
Selection Process	0%
Pre-Design Consultant Meeting	0%
Constraints Recommendations & Support Services	0%
Design Plan & Submittal	0%
Final Bid Document	0%
Construction Advertising	0%
Bid Opening & Award of Construction	0%
Construction & Construction Management	0%
Project Close Out/Completion	0%



SAFETY & SECURITY ISSUES

Time Lost Injury Status	None
Incidents this Month	None
Security	None
Initial Event Reports	None

WORK ACCOMPLISHED IN OCTOBER

No activities this period.

UPCOMING WORK NEXT MONTH

Prepare RFP for feasibility study.

